

Curb moved 2'

The project on Adams Street does not include any new water and sanitary sewer installations. The project does include the replacement of watermain gate valve bolts on all gate valves installed prior to 1995. Prior to 1995, these bolts were not stainless steel, as they are now, and have been found to be deteriorated to a point that replacement is feasible at this time to prolong the life of the valve. Crews are working on storm sewer structure relocations due to the curb alignment changes. Each one of these relocations involved installing a new storm structure, and re-aligning approximately 20' of pipe each way of the structure to accommodate the relocation.